me of Work: Improvements to Roads ,C.C Drains and Covering Slab at Coconut Garden Roads And Krishnegowda Layout & Surrounding Area in ward No 15

Detailed Measurements

asurementsRecorded On:

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
Providing and Fixing **pre cast covering Slab** made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete.							
Krishnegowda Nagara							
CC Drain Raft							
Krishnegowda Nagara Main Road L/S frm Ramesh Road	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	28.00	0.90		25.20	
	LHS	1	30.00	0.90		27.00	
Culvert							
Krishnegowda Nagara Main Road R/S frm Ramesh Road	RHS	1	30.00	0.90		27.00	
	RHS	1	30.00	0.90		27.00	
	RHS	1	30.00	0.90		27.00	
	RHS	1	19.80	0.90		17.82	
	RHS	1	30.00	0.90		27.00	
	RHS	1	30.00	0.90		27.00	
	RHS	1	18.00	0.90		16.20	
Culvert							
Culvert							
Krishnegowda Nagara First Cross R/S	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	3.00	0.90		2.70	
Culvert						0.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	10.90	0.90		9.81	
Cross Road-1	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	1.00	0.90		0.90	
	RHS	1	30.00	0.90		27.00	
	RHS	1	30.00	0.90		27.00	
	RHS	1	1.00	0.90		0.90	
Krishnegowda Nagara First Cross L/S	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	20.20	0.90		18.18	
	RHS	1	25.00	0.90		22.50	

24/6/19
E.E. (D.D.)

Newzen Consultants Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ.ಡಾಸರೆಯ ಉಪ-ವಿಭಾಗ
ಚಾಮರಾಜಪೇಟೆ, ಬೆಂಗಳೂರು

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit
	RHS	1	30.00	0.90		27.00	
	RHS	1	30.00	0.90		27.00	
	RHS	1	15.00	0.90		13.50	
Culvert						0.00	
2nd Main frm Krishnegowda Nagara Main Road	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	30.00	0.90		27.00	
	LHS	1	2.00	0.90		1.80	
	RHS	1	30.00	0.90		27.00	
	RHS	1	30.00	0.90		27.00	
	RHS	1	30.00	0.90		27.00	
	RHS	1	2.00	0.90		1.80	
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	25.00	0.90		22.50	
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	10.00	0.90		9.00	
		1	17.50	0.90		15.75	
Missed Slab		325	0.60	0.90		175.50	
					Present Qty	**1272.06**	**Sqm**

Newzen Consultants Bangalore

Assistant Engineer
Ward No-15
BBMP Bangalore

Asst. Executive Engineer,
T Dasarahalli Sub-Division
BBMP Bangalore

Name of Work: Improvements to Roads ,C.C Drains and Covering Slab at Coconut Garden Roads And Krishnegowda Layout & Surrounding Area in ward No 15

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
7	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fin aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications -do- with OPC at 360 kg/cum and coarse aggregate 0.69cum, fin aggregate 0.46cum							
	Krishnegowda Nagara Main Road L/S frm 1sst Cross to End		1	30.00	$\frac{3.10 + 3.10}{2}$	0.15	13.95	
			1	30.00	$\frac{3.10 \quad 3.10}{2}$	0.15	13.95	
			1	28.00	$\frac{3.10 + 3.00}{2}$	0.15	12.81	
	Krishnegowda Nagara First Cross L/S		1	25.80	$\frac{4.00 + 3.90}{2}$	0.15	15.29	
			1	30.00	$\frac{4.20 \quad 4.00}{2}$	0.125	15.38	
			1	30.00	$\frac{4.00 + 4.10}{2}$	0.125	15.19	
			1	20.20	$\frac{4.10 + 4.00}{2}$	0.125	10.23	
						Present Qty	**96.79**	**Cum**
						Limitted to	**96.35**	**Cum**

24/6/19
E.E. (D.D.)

Assistant Engineer
Ward No-15
BBMP Bangalore

Asst. Executive Engineer,
T Dasarahalli Sub-Division
BBMP Bangalore